Proposition 50 Grant Program Completion Report

Presentation to Regional Advisory Committee April 5, 2017

Proposition 50 Bond

- Water Security, Clean Drinking Water, Coastal and Beach Protection Act of 2002
- Bond Purpose: Authorized \$3.4B in general obligation bonds to fund a variety of water projects, including integrated regional water management
- First state funding to support IRWM planning
- Voter approved in November 2002

Spra Meggy Copiniy Wilder Authority

2

Proposition 50 Grant Program

- Proposition 50 IRWM Funding: \$380,000,000
 - 2 Rounds of funding
- Grant Program Purpose: Assist in financing IRWM projects that provides:
 - multiple benefits
 - improved water supply reliability
 - long-term attainment and maintenance of water quality standards
 - reduced pollution
 - water quality improvements for DACs; and
 - groundwater projects in Southern California

Burn Mileson County Wilder Authority


3

Proposition 50 IRWM SD Grant Program


- IRWM San Diego: Leverages local funds for the Region's priority projects to maximize consistency with the regional objectives and Proposition 50 IRWM Program Preferences
- Funding Award:
 - Grant Funding \$25,000,000
- Original Awarded Projects: 19
- Actual Completed Projects: 18
- Original Program Term: 5 years
- Actual Program term: 7 years
- Actual Project Sponsors: 12

Gen Megas County Vitales Authority


4

































































Grant Administration Program (GAP) Established in 2010 A project under the Program Led by IRWM Program Manager and two full-time staff Accomplishments include: Administered program to completion Built a webtool Effectively defended against audit findings Submitted all required deliverables







Administration: Reimbursement delays- Advocated process changes Significant number of project amendments- close progress review and LPS contact Amendment processing delays- internal procedure improvement and efficiency Lost documents- multiple tracking Unaccounted/missing deliverables- tracking system Audit findings - stronger internal control and one-on-one LPS assistance/training DWR liaison changes - monthly coordination meetings and consistent communication Substantial project detail- Streamlined agreement information

